



## McLendon-Chisholm Updated Master Schedule

10-13-20

~~August 25th—Kickoff meeting with Design/Build Team~~

~~August 28th—Release RFQ for geotech/material testing(two weeks)~~

~~September 8th—DB Contract Approval—City Council~~

~~September 14th—RFQ for geotech/material testing due~~

~~September 22nd—Present Rankings/Approval for Material Testing to City Council~~

~~September 22nd—City Council Approval of Wage Rates—Davis Bacon (or other)~~

**November 10 – City Council Approval Final Design, 90%** (previously January 2021)

July 2021 – Complete FFE Procurement (previously August 2021)

October 2021 – Construction Substantially Complete (previously November 2021)

November 2021 –Owner Move In (previously December 2021)